



SKEP III Home Office Support Site Visit Report

**WAHIB
MEDANAT**
consultant engineers

Consultant	Wahib Medanat Consultant Engineer	Rep No.	11-07042021
Contractor	Dijlah Establishment Constr. Contracting	Tender No.	(11/2019/USAID/SKEP/3/S) Schools for a Knowledge Economy Project (SKEP) - Phase (3) Package (1, 2)
Site Name	Um Al Dananir basic Mixed School- Balqa	Day/ Date	Wed. 07/04/2021
Duration of Project	450 Calendar Days	Total Project Budget	9,789,417.840 JD


No.	Visitors		Remarks
1	Suhair Amarin	- Project Dir./Head of Architectural Department	
2	Wahib Medanat	-General Manager/Civil Engineer	
3	Akram Khammes	-Electrical Engineer	
4	Marwan Sonna'a	-Mech. Engineer	

Visit Notes

No.	Description
1	Quality check for the first batch of stones (Matabah & Musamsam) received at the site.
2	Following up the encroachments of the Adjoining street and neighbors' wall on site plot boundaries.
3	Following up the work progress on site.
4	Following up ongoing activities (such as: waterproofing, protection boards fixing for footings, walls and column necks steel fixing and formworks for walls at basement).
5	General safety and housekeeping recommendations



Project ID Sign on Site






Sterilization and signing visitors' attendance sheet at the entrance of the site, complying with Covid-19 Protocol




Sterilizers
and
disposable
face masks
available at
entrance




Eng. Wahib gave an explanation of Quality which has been defined as fitness for use, conformance to contract requirements, and the pursuit of excellence. Visual test was conducted for stone delivered to site then it was compared to the approved sample with the participation of the site staff





Following up ongoing activities (such as: waterproofing, protection boards fixing for footings, walls and column necks steel fixing and formworks for walls at basement).






General view of the site.



There is an encroaching of neighbor wall towards the school boundary plot.



A site meeting was held at 11:30AM immediately after the site visit, the purpose of the meeting was:

- 1- To discuss and coordinate upcoming project activities.
- 2- Facilitating better communication with the contractor.

Inspecting all the on-site works to date and discuss the work schedule

